

Vyrnwy Aqueduct Modernisation Programme

Monthly Stakeholder Update
October 2023

VAMP External Stakeholder Update – October 23

Narrative within Month - October 23

Area 01 Update:

- Slip lining work progressing between AP1001 and AP1007 and will be complete mid-to-late November 2023.
- Over 2 kilometres of lining completed so far within Area 01.
- Lining work between AP1009 and AP1013 started mid-October and progressing.
- Project leaflets distributed locally to inform of community drop-in session held on 5/10/23.

Area 02 Update:

- Over 300 project letters delivered within Area 02 inviting residents and stakeholders to community drop-in session held on 05/10/2023.
- Lining work progressing Area 01 and due to commence mid-November between AP1014 and AP1024 (Area 02).

Area 03 Update:

- Installation of final access points (Enabling Works) within Area 03 complete.
- Final section of cleaning activity between AP1038 and AP1064 complete.
- Lining element of work (Line 1) expected to commence within Area 03 from Early 2024.

Area 04 Update:

- Installation of final access points (Enabling Works) within Area 04 complete.
- Final section of cleaning activity between AP1038 and AP1064 complete.
- Lining element of work (Line 1) expected to commence within Area 03 from Spring 2024.

Key Dates: Area Construction Programme

Customer Area	Cleaning Line 3	Lining	
		Line 1	Line 2
Area 01 Malpas, No Mans Heath and District	Complete	Ongoing	Summer 2024
Area 02 Bickerton, Egerton, Bulkeley and Ridley	Complete	Ongoing	Summer 2024
Area 03 Peckforton, Beeston, Spurstow, Bunbury	Complete	Winter 2023	Autumn 2024
Area 04 Tiverton and Tilstone, Tarporley, Rushton	Complete	Spring 2024	Winter 2024

Programme Key

	Complete
	Ongoing
	Planned

Virtual Exhibition Webpage:

<https://uuhub.co.uk/vyrnwy/malpas-to-tarporley/>

Customer Contact Number:

0345 672 3723

Reference: 80063071.01

Before and after the cleaning of the Vyrnwy aqueduct using our 'pigs'!



Keeping in Touch

Customer and Stakeholder Updates - Further updates to all customer areas (CA01-CA04) will be provided throughout the project to ensure regular updates on our main construction works, including visits to those properties directly impacted. Additional public community drop in sessions will also be held in advance of lining works commencing, with information for each drop in session sent via letter, email and/or via the virtual exhibition webpage.

Virtual Exhibition Webpage Updates – Virtual Exhibition last updated in September 2023 to reflect recent amendments to working area locations, with ongoing updates provided as works progresses under ‘Live Updates’ tab – Refer to live updates for up to date plans for each area.

Monthly Stakeholder Updates - Monthly stakeholder updates to provide regular updates on works progress. All impacted Parish and Ward councils will receive updates, in addition to all key stakeholders identified within each area.

Keeping in touch – For all customer related queries, we’re available 24/7, 365 days a year. You can call us on 0345 672 3723 quoting project number 80063071.01, contact us via our social media channels or complete the feedback form on our virtual exhibition site. We’ll be happy to help.